

1 BILL NO. S-85-07-07

2 SPECIAL ORDINANCE NO. S-

137-85

3 AN ORDINANCE approving Change Order
4 No. 1, Res. #407-85, Phase VII, with
5 John Dehner, Inc., in connection with
6 the Board of Public Works and Safety.


7 NOW, THEREFORE, BE IT ORDAINED BY THE COMMON COUNCIL OF
8 THE CITY OF FORT WAYNE, INDIANA:

9 SECTION 1. That Change Order No. 1, Res. #407-85,
10 Phase VII, with John Dehner, Inc., in connection with the Board
11 of Public Works and Safety, for:


12 Change Order #1, Res. #407-85, South-
13 west Interceptor S-1, is due to easement
14 acquisition concessions. During the
15 process of obtaining easements for sub-
16 ject project the final easement acquired
17 from the land owner at the beginning of
18 the project forced the construction of
the sanitary sewer adjacent to an exist-
ing county drain line. This added cost
is still much less than the cost would
have been had the 30-inch sanitary sewer
line been installed in the Lafayette
Center Road Righty-of-Way, which would
have required special backfill and pave-
ment replacement;

19 involving a net increase of Twenty-Nine Thousand Nine Hundred
20 Sixty-One and 70/100 Dollars (\$29,961.70), all as more particularly
21 set forth in the specifications, and which is on file with the
22 Office of the Board of Public Works and Safety, and is by reference
23 incorporated herein, made a part hereof and is hereby in all
24 things ratified, confirmed and approved.

25 SECTION 2. That this Ordinance shall be in full force
26 and effect from and after its passage and any and all necessary
27 approval by the Mayor.

28
29 
Councilmember

30 APPROVED AS TO FORM
31 AND LEGALITY

32 
Bruce O. Boxberger, City Attorney

Read the first time in full and on motion by Skany,
seconded by Talarico, and duly adopted, read the second time
by title and referred to the Committee City of Fort Wayne (and the City
Plan Commission for recommendation) and Public Hearing to be held after
due legal notice, at the Council Chambers, City County Building, Fort Wayne
Indiana, on _____, the _____ day of
_____, 19____, at _____ o'clock _____ .M., E.S

DATE: 7-9-85

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Read the third time in full and on motion by Skany,
seconded by Talarico, and duly adopted, placed on its
passage. PASSED (~~LOST~~) by the following vote:

	<u>AYES</u>	<u>NAYS</u>	<u>ABSTAINED</u>	<u>ABSENT</u>	<u>TO-WIT:</u>
<u>TOTAL VOTES</u>	<u>8</u>	_____	_____	<u>1</u>	_____
<u>BRADBURY</u>	<u>✓</u>	_____	_____	_____	_____
<u>BURNS</u>	<u>✓</u>	_____	_____	_____	_____
<u>EISBART</u>	<u>✓</u>	_____	_____	_____	_____
<u>GiaQUINTA</u>	<u>✓</u>	_____	_____	_____	_____
<u>HENRY</u>	<u>✓</u>	_____	_____	_____	_____
<u>REDD</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCHMIDT</u>	<u>✓</u>	_____	_____	_____	_____
<u>STIER</u>	_____	_____	_____	<u>✓</u>	_____
<u>TALARICO</u>	<u>✓</u>	_____	_____	_____	_____

DATE: 7-23-85

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Passed and adopted by the Common Council of the City of Fort
Wayne, Indiana, as (~~ANNEXATION~~) (~~APPROPRIATION~~) (~~GENERAL~~)
(SPECIAL) (~~ZONING MAP~~) ORDINANCE (RESOLUTION) NO. 1-13785
on the 23rd day of July, 1985,

ATTEST:

(SEAL)

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Mark E. Giacinto
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana,
on the 24th day of July, 1985,
at the hour of 11:30 o'clock P. .M., E.S.T.

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Approved and signed by me this 24th day of July,
1985, at the hour of 4:00 o'clock P. .M., E.S.T.

Win Moses, Jr.
WIN MOSES, JR., MAYOR

CHANGE ORDER

Change Order No. 1
 Project No. _____
 Name of Project: Southwest Interceptor S-1
 To: John Dehner, Inc.
 (Contractor)

Resolution No. 407-85
 Board Order No. _____
 Date: June 10, 1985

Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	Quantity	Description of Change		Change in Contract Price	
		Description	Unit Price	Decrease	Increase
1	1,115 LF	18-inch C1 IV PJ.	19.58		21,831.70
2	35 LF	18-inch CMP	23.00		805.00
3	150 LF	21-inch CMP	32.1667		4,825.00
4	5 EA	Inlets	500.00		2,500.00
Total Decrease					
Total Increase					29,961.70
Net (Decrease) (Increase)					29,961.70
Contract Price					29,961.70

The sum of \$ 29,961.70 is hereby (added to) (~~deducted from~~) the total contract price and the final contract price shall be adjusted as follows:

Original Contract Price	\$ <u>1,169,482.21</u>
Current Contract Price Adjusted by Previous Change Order	\$ <u>1,169,482.21</u>
New Contract Price including this Change Order	\$ <u>1,199,443.91</u>

The time provided for completion in the contract for this project is (unchanged) (~~increased~~) (~~decreased~~) by 0 calendar days due to this Change Order. The date for completion of all work shall be October 15, 1985. Furthermore, this document shall become an amendment to the contract and all provisions of the contract shall apply hereto.

McNamee, Porter & Seeley

Recommended by: Reg. F. Byker Engineer Date 6-18-85
 Accepted by: David Dehner, Inc. Contractor Date July 1, 1985
 Approved by: Colleen E. Long City Engineer Date July 2, 1985
 Approved by: David Dehner Owner Date 7/3/85
Osaka R. Ginter

11 Guo 7/3/85

Change Order No. 1

Resolution No. 407-85

Board Order No. _____

REQUEST AND JUSTIFICATION FOR CHANGE

1. Necessity for change: Easement acquisition concessions. During the process of obtaining easements for subject project the final easement acquired from the land owner at the beginning of the project forced the construction of the sanitary sewer adjacent to an existing county drain line. Items 1-4 cover the relocation of this county drain line. This added cost is still much less than the cost would have been had the 30-inch sanitary sewer line been installed in the Lafayette Center Road Right-of-Way, which would have required special backfill and pavement replacement.

2. Will proposed change alter size of the project? Yes _____ No X
If yes, explain

3. Affect on operation and maintenance cost of this project:

NONE

Project Engineer

TITLE OF ORDINANCE Change Order #1, Res. 407-85, Phase VII, John Dehner, Inc.

DEPARTMENT REQUESTING ORDINANCE Board of Public Works & Safety

S-85-07-07

SYNOPSIS OF ORDINANCE Change Order #1, Res. 407-85, Southwest Interceptor S-1, is due to
easement acquisition concessions. During the process of obtaining easements for
for subject project the final easement acquired from the land owner at the beginning
of the project forced the construction of the sanitary sewer adjacent to an existing
county drain line. This added cost is still much less than the cost would have been
had the 30-inch sanitary sewer line been installed in the Lafayette Center Road
Right-of-Way, which would have required special backfill and pavement replacement.
John Dehner, Inc. is the contractor.

EFFECT OF PASSAGE Relocation for this county drain.

EFFECT OF NON-PASSAGE

MONEY INVOLVED (DIRECT COSTS, EXPENDITURE, SAVINGS) Increase of \$29,961.70

ASSIGNED TO COMMITTEE

BILL NO. S-85-07-07

REPORT OF THE COMMITTEE ON CITY UTILITIES

WE, YOUR COMMITTEE ON CITY UTILITIES TO WHOM WAS

REFERRED AN (ORDINANCE) (~~RESOLUTION~~) approving Change Order


No. 1 Res. #407-85, Phase VII, with John Dehner, Inc., in connection
with the Board of Public Works and Safety

HAVE HAD SAID (ORDINANCE) (~~RESOLUTION~~) UNDER CONSIDERATION AND BEG
LEAVE TO REPORT BACK TO THE COMMON COUNCIL THAT SAID (ORDINANCE)

(~~RESOLUTION~~)


YES

NO




THOMAS C. HENRY
CHAIRMAN


JANET G. BRADBURY
VICE CHAIRWOMAN



DONALD J. SCHMIDT



JAMES S. STIER



CHARLES B. REDD

CONCURRED IN 7-23-85

SANDRA E. KENNEDY
CITY CLERK